



Bangladesh University of Textiles

Tejgaon, Dhaka-1208.

ANNUAL PROCUREMENT PLAN

Financial Year: 2024-2025

Budget: Revenue

Ministry/ Division
Procuring Entity Name

: Ministry of Education
: Bangladesh University of Textiles

SL	Package No.	Description of procurement package (GOODS)	Unit	Quantity	Procurement Method and Type (Package Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Invite/ Advertise Tender/Propo sal	Tender/Propo sal Opening	Tender/Propo sal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	G1 L1 FY 24-25	Package: G1 L1 FY 24-25 Supply of Cleaning Items	Lot	1	OTM NCT (FC)	HOPE	GOB	9	Planned Dates	03/11/2024	17/11/2024	24/11/2024	27/11/2024	04/12/2024	01/01/2025			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
2	G2 L1 FY 24-25	Package: G2 L1 FY 24-25 Supply of Books	Lot	1	OTM/ RFQ NCT	HOPE	GOB	13	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
3	G3 L1 FY 24-25	Package: G3 L1 FY 24-25 Supply, Printing, and Binding of BUTEX Journal	Lot	1	OTM/ RFQ NCT	HOPE	GOB	2	Planned Dates	01/12/2024	05/12/2024	19/12/2024	26/12/2024	27/12/2024	N/A			
									Planned Days	-	4	14	7	1	-			
									Actual Dates									
4	G4 L1 FY 24-25	Package: G4 L1 FY 24-25 Supply, Printing, and Binding of Answer Scripts	Lot	1	LTM/ OTM (FC)	HOPE	GOB	28	Planned Dates	01/10/2024	15/10/2024	22/10/2024	25/10/2024	01/11/2024	29/11/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
5	G4 L2 FY 24-25	Package: G4 L2 FY 24-25 Supply, and Printing of Security Paper for Grade Sheet and Main Certificate	Lot	1	OTM NCT (FC)	HOPE	GOB	7	Planned Dates	01/01/2025	15/01/2025	22/01/2025	25/01/2025	01/02/2025	01/03/2025			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
6	G5 L1 FY 24-25	Package: G5 L1 FY 24-25 Supply of Sanitation Items	Lot	1	LTM/ OTM (FC) NCT	HOPE	GOB	3	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
7	G6 L1 FY 24-25	Package: G6 L1 FY 24-25 Supply of Printer Toner (Computer)	Lot	1	LTM/ OTM NCT (FC)	HOPE	GOB	25	Planned Dates	22/08/2024	05/09/2024	12/09/2024	15/09/2024	22/09/2024	20/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
8	G6 L2 FY 24-25	Package: G6 L2 FY 24-25 Supply of Computer Accessories	Lot	1	LTM/ OTM/ RFQ NCT	HOPE	GOB	3	Planned Dates	22/08/2024	26/08/2024	09/09/2024	16/09/2024	17/09/2024	N/A			
									Planned Days	-	4	14	7	1	-			
									Actual Dates									

SL	Package No.	Description of procurement package (GOODS)	Unit	Quantity	Procurement Method and Type (Package Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Invite/ Advertise Tender/Proposal	Tender/Proposal Opening	Tender/Proposal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Remaks
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
9	G7 L1 FY 24-25	Package: G7 L1 FY 24-25 Supply, Printing, and Binding of Wall Calendar, Card Calendar, and Desk Calendar for BUTEX.	Lot	1	LTM/ OTM/ RFQ NCT	HOPE	GOB	3	Planned Dates	01/10/2024	15/10/2024	22/10/2024	25/10/2024	01/11/2024	29/11/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
10	G7 L2 FY 24-25	Package: G7 L2 FY 24-25 Supply, Printing, and Binding of BUTEX Diary 2024	Lot	1	LTM/ OTM/ RFQ NCT	HOPE	GOB	10	Planned Dates	01/10/2024	15/10/2024	22/10/2024	25/10/2024	01/11/2024	29/11/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
11	G7 L3 FY 24-25	Package: G4 L1 FY 24-25 Supply, Printing, and Binding of File, Board, Register book. Registration Card, Entre form etc)	Lot	1	LTM/ OTM (FC)/ RFQ NCT	HOPE	GOB	7	Planned Dates	17/11/2024	01/12/2024	08/12/2024	11/12/2024	18/12/2024	15/01/2025			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
12	G8 L1 FY 24-25	Package: G8 L1 FY 24-25 Supply of Stationary Items (Pen, Marker, Calculator, Etc)	Lot	1	LTM/ OTM (FC) NCT	HOPE	GOB	15	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
13	G9 L1 FY 24-25	Package: G9 L1 FY 24-25 Supply of Chemicals	Lot	1	LTM/ OTM (FC)/ RFQ NCT	HOPE	GOB	7	Planned Dates	14/10/2024	28/10/2024	04/11/2024	07/11/2024	14/11/2024	12/12/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
14	G10 L1 FY 24-25	Package: G10 L1 FY 24-25 Supply of Leverage.	Lot	1	LTM/ OTM (FC)/ RFQ NCT	HOPE	GOB	12	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
15	G11 L1 FY 24-25	Package: G11 L1 FY 24-25 Supply of Sports Items.	Lot	1	LTM/ OTM (FC)/ RFQ NCT	HOPE	GOB	6	Planned Dates	01/12/2024	15/12/2024	22/12/2024	25/12/2024	01/01/2025	29/01/2025			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
16	G12 L1 FY 24-25	Package: G12 L1 FY 24-25 Supply of Medicine, Surgical Equipment and Others Needs.	Lot	1	LTM/ OTM (FC)/ RFQ NCT	HOPE	GOB	6	Planned Dates	01/01/2025	15/01/2025	22/01/2025	25/01/2025	01/02/2025	01/03/2025			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
17	G13 L1 FY 24-25	Package: G13 L1 FY 24-25 Supply of LED Lights.	Lot	1	OTM/ DPM/ RFQ	HOPE	GOB	3	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
18	G13 L2 FY 24-25	Package: G13 L2 FY 24-25 Supply of Domestic Cables	Lot	1	OTM/ DPM/ RFQ	HOPE	GOB	3	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
19	G14 L1 FY 24-25	Package: G14 L1 FY 24-25 Supply of Fire Safety Equipment	Lot	1	OTM/ LTM/ RFQ	HOPE	GOB	4	Planned Dates	01/01/2025	15/01/2025	22/01/2025	25/01/2025	01/02/2025	01/03/2025			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
20	G15 L1 FY 24-25	Package: G15 L1 FY 24-25 Supply, Installation, and Commissioning of Office Equipment (Photocopier Toner, Printer Ink Etc.)	Lot	1	LTM/ OTM (FC)/ RFQ NCT	HOPE	GOB	20	Planned Dates	12/09/2024	26/09/2024	03/10/2024	06/10/2024	13/10/2024	10/11/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									

SL	Package No.	Description of procurement package (GOODS)	Unit	Quantity	Procurement Method and Type (Package Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Invite/ Advertise Tender/Propo sal	Tender/Propo sal Opening	Tender/Propo sal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Remarks
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
21	G15 L2 FY 24-25	Package: G15 L2 FY 24-25 Supply, Installation and Commissioning of office Equipment	Lot	1	OTM/ LTM NCT	HOPE	GOB	15	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
22	G16 L1 FY 24-25	Package: G16 L1 FY 24-25 Supply, fitting, and fixing of Furniture	Lot	1	OTM/ LTM NCT	HOPE	GOB	20	Planned Dates	01/10/2024	15/10/2024	22/10/2024	25/10/2024	01/11/2024	29/11/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
23	G17 L1 FY 24-25	Package: G17 L1 FY 24-25 Supply, Installation and Commissioning of Computer, Laptop and Accessories	Lot	1	OTM/ LTM NCT	HOPE	GOB	28	Planned Dates	17/09/2024	01/10/2024	08/10/2024	11/10/2024	18/10/2024	15/11/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
24	G18 L1 FY 24-25	Package: G18 L1 FY 24-25 Supply, Installation and Commissioning of CC Camera surveillance Setup	Lot	1	OTM/ LTM NCT	HOPE	GOB	6	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
25	G18 L2 FY 24-25	Package: G18 L2 FY 24-25 Supply, Installation and Commissioning of IT related Goods and accessories	Lot	1	OTM / LTM NCT	HOPE	GOB	6	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
26	G19 L1 FY 24-25	Package: G19 L1 FY 24-25 Supply, Installation and Commissioning of Sound System	Lot	1	OTM / LTM NCT	HOPE	GOB	20	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
27	G19 L2 FY 24-25	Package: G19 L2 FY 24-25 Supply, Installation and Commissioning of Teaching and Learning Materials	Lot	1	OTM NCT	HOPE	GOB	40	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
28	G20 L1 FY 24-25	Package: G20 L1 FY 24-25 Supply, Installation and Commissioning of Laboratory equipment	Lot	1	OTM/LTM/ OSTEM NCT	HOPE	GOB	40	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
29	G21 L1 FY 24-25	Package: G21 L1 FY 24-25 Supply, Installation and Commissioning of Laboratory equipment	Lot	1	OTM/LTM/ OSTEM NCT	HOPE	GOB	40	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
30	G22 L1 FY 24-25	Package: G22 L1 FY 24-25 Supply, Installation and Commissioning of Laboratory equipment	Lot	1	OTM/LTM/ OSTEM NCT	HOPE	GOB	40	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
31	G23 L1 FY 24-25	Package: G23 L1 FY 24-25 Supply, Installation and Commissioning of Laboratory equipment	Lot	1	OTM/LTM/ OSTEM NCT	HOPE	GOB	40	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
32	G24 L1 FY 24-25	Package: G24 L1 FY 24-25 Supply, Installation and Commissioning of Laboratory equipment	Lot	1	OTM/LTM/ OSTEM NCT	HOPE	GOB	40	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									


Shamin


Mobbb


W.C


செவ்வாறு

SL	Package No.	Description of procurement package (GOODS)	Unit	Quantity	Procurement Method and Type (Package Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Invite/ Advertise Tender/Proposal	Tender/Proposal Opening	Tender/Proposal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Remarks
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
33	G25 L1 FY 24-25	Package: G25 L1 FY 24-25 Supply, Installation and Commissioning of Laboratory equipment	Lot	1	OTM/LTM/OSTEM NCT	HOPE	GOB	45	Planned Dates	01/09/2024	15/09/2024	22/09/2024	25/09/2024	02/10/2024	30/10/2024			
									Planned Days	-	14	7	3	7	28			
									Actual Dates									
							Total:	566										


 ৩০.০৭.২০২৪
 মোঃ শামীম ইসলাম
 সহকারী পরিচালক ও এপিএ ফোকাল পয়েন্ট কর্মকর্তা
 বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
 তেজগাঁও, ঢাকা-১২০৮


 ৩০/৭/২৪
 মোহাম্মদ মোহাম্মদ আলী
 সহকারী পরিচালক (প্রকৌশল)
 বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
 তেজগাঁও, ঢাকা।


 ৩০/৭/২০২৪
 অধ্যাপক ড. মোহাম্মদ শাহিদ হোসেন
 পরিচালক (পঃ ও উঃ)
 পরিকল্পনা ও উন্নয়ন সেক্টর
 বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
 তেজগাঁও, ঢাকা।


 ৩০/০৭/২০২৪
 অধ্যাপক ড. শাহ আলিমুজ্জামান
 উপাচার্য
 বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
 তেজগাঁও, ঢাকা-১২০৮।



Bangladesh University of Textiles

Tejgaon, Dhaka-1208.

ANNUAL PROCUREMENT PLAN


Financial Year: 2024-2025

Budget: Revenue


Ministry/ Division : Ministry of Education
Procuring Entity Name : Bangladesh University of Textiles

SL	Package No.	Description of procurement package WORKS	Unit	Qty.	Procurement Method and Type (Package Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender/Proposal	Tender/Proposal Opening	Tender/Proposal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	W1 L1 FY 24-25	Package: W1 L1 FY 24-25, Repairs and Maintenance of Residential Building	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	10.00	Planned Dates		18/08/2024	01/09/2024	15/09/2024	18/09/2024	19/09/2024	17/10/2024			
									Planned Days		-	14	14	3	1	28	60		
									Actual Dates										
2	W1 L2 FY 24-25	Package: W1 L2 FY 24-25, Repairs and Maintenance of Residential Building	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	10.00	Planned Dates		18/08/2024	01/09/2024	15/09/2024	18/09/2024	19/09/2024	17/10/2024			
									Planned Days		-	14	14	3	1	28	60		
									Actual Dates										
3	W1 L3 FY 24-25	Package: W1 L3 FY 24-25, Repairs and Maintenance of Residential Building	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	10.00	Planned Dates		18/08/2024	01/09/2024	15/09/2024	18/09/2024	19/09/2024	17/10/2024			
									Planned Days		-	14	14	3	1	28	60		
									Actual Dates										
4	W1 L4 FY 24-25	Package: W1 L4 FY 24-25, Repairs and Maintenance of Residential Building	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	10.00	Planned Dates		18/08/2024	01/09/2024	15/09/2024	18/09/2024	19/09/2024	17/10/2024			
									Planned Days		-	14	14	3	1	28	60		
									Actual Dates										
5	W2 L1 FY 24-25	Package: W2 L1 FY 24-25, Repairs and Maintenance of Non-Residential building	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	20.00	Planned Dates		25/08/2024	08/09/2024	22/09/2024	25/09/2024	26/09/2024	24/10/2024			
									Planned Days		-	14	14	3	1	28	60		
									Actual Dates										
6	W2 L2 FY 24-25	Package: W2 L2 FY 24-25, Repairs and Maintenance of Non-Residential building	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	15.00	Planned Dates		25/08/2024	08/09/2024	22/09/2024	25/09/2024	26/09/2024	24/10/2024			
									Planned Days		-	14	14	3	1	28	60		
									Actual Dates										
7	W3 L1 FY 24-25	Package: W3 L1 FY 24-25, Repairs and Maintenance of Other building and structures	lot	1	RFQ NCT	HOPE	GOB	2.00	Planned Dates		15/09/2024	22/09/2024	07/10/2024	14/10/2024	15/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
8	W4 L1 FY 24-25	Package: W4 L1 FY 24-25, Repairs and Maintenance of Roads	lot	1	RFQ NCT	HOPE	GOB	2.00	Planned Dates		15/09/2024	22/09/2024	07/10/2024	14/10/2024	15/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
9	W5 L1 FY 24-25	Package: W5 L1 FY 24-25, Repairs and Maintenance of Sanitation & water supply	lot	1	RFQ NCT	HOPE	GOB	1.50	Planned Dates		01/09/2024	08/09/2024	23/09/2024	30/09/2024	01/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
10	W6 L1 FY 24-25	Package: W6 L1 FY 24-25, Repairs and Maintenance of Electrical installations	lot	1	RFQ NCT	HOPE	GOB	3.00	Planned Dates		01/09/2024	08/09/2024	23/09/2024	30/09/2024	01/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										


SL	Package No.	Description of procurement package WORKS	Unit	Qty.	Procurement Method and Type (Package Type)	Contract Approving Authority	Source of Funds	Estd. Cost in Lakhs (In BDT)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender/Proposal	Tender/Proposal Opening	Tender/Proposal Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Remarks
11	W7 L1 FY 24-25	Package: W7 L1 FY 24-25, Repairs and Maintenance of Gas line	lot	1	RFQ NCT	HOPE	GOB	1.00	Planned Dates		01/01/2025	08/01/2025	23/01/2025	30/01/2025	31/01/2025				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
12	W9 L1 FY 24-25	Package: W9 L1 FY 24-25, Repairs and Maintenance of Furniture	lot	1	RFQ NCT	HOPE	GOB	3.00	Planned Dates		01/01/2025	08/01/2025	23/01/2025	30/01/2025	31/01/2025				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
13	W10 L1 FY 24-25	Package: W10 L1 FY 24-25, Repairs and Maintenance of Computer	lot	1	RFQ NCT	HOPE	GOB	2.00	Planned Dates		01/09/2024	08/09/2024	23/09/2024	30/09/2024	01/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
14	W11 L1 FY 24-25	Package: W11 L1 FY 24-25, Repairs and Maintenance of Office equipment	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	8.00	Planned Dates		01/09/2024	08/09/2024	23/09/2024	30/09/2024	01/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
15	W12 L1 FY 24-25	Package: W12 L1 FY 24-25, Repairs and Maintenance of Machinery & equipment	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	8.00	Planned Dates		01/10/2024	08/10/2024	23/10/2024	30/10/2024	31/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
16	W12 L2 FY 24-25	Package: W12 L2 FY 24-25, Repairs and Maintenance of Machinery & equipment	lot	1	OTM/LTM/R FQ NCT	HOPE	GOB	7.00	Planned Dates		01/10/2024	08/10/2024	23/10/2024	30/10/2024	31/10/2024				
									Planned Days		-	7	15	7	1	0	30		
									Actual Dates										
Total:								112.50											


৩০.০৭.২৪


মোঃ শামীম ইসলাম
সহকারী পরিচালক ও এপিএ ফোকাল পয়েন্ট কর্মকর্তা
বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
তেজগাঁও, ঢাকা-১২০৮


৩০/৭/২৪

হোসাইন মোহাম্মদ আকবর
সহকারী পরিচালক (প্রকিউরমেন্ট)
পরিচালনা ও উন্নয়ন দপ্তর
বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
তেজগাঁও, ঢাকা।


৩০/৭/২০২৪

অধ্যাপক ড. মোহাম্মদ মঈনুল হোসেন
পরিচালক (পঃ ও উঃ)
পরিচালনা ও উন্নয়ন দপ্তর
বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
তেজগাঁও, ঢাকা।


৩০/০৭/২০২৪

অধ্যাপক ড. শাহ আলিমুজ্জামান
উপাচার্য
বাংলাদেশ টেক্সটাইল বিশ্ববিদ্যালয়
তেজগাঁও, ঢাকা-১২০৮।